

MICROWAVE TEST RECORD SHEET

DATE OF TEST

22/05/2026

APPLIANCE LOCATION

Barnswood Scout Camp

ASSET NO.

2

VISUAL EXAMINATION

MAINS ☒

PLUG ☒

FUSE ☒

CASE ☒

PASS ☒

FAIL ☐

WHY FAILED

MICROWAVE LEAKAGE

0

mW/cm2

☒

PASS

FAIL

☐

EFFICIENCY

INITIAL TEMP

15

oC



FINAL TEMP

67

oC

TEMP RISE

52

oC

MICROWAVE POWER (WATTS)

800

WATER VOLUME (MLS)

275

TEMP RISE (oC)

52

HEATING TIME (SECONDS)

90

MICROWAVE OUTPUT (WATTS)

666

PASS ☒

FAIL ☐

WHY FAILED

OVERALL

PASS OR REASON FAILED

PASS

TESTED BY

M Dhomoro