

MICROWAVE TEST RECORD SHEET

DATE OF TEST	22/05/2026
APPLIANCE LOCATION	Barnswood Scout Camp
ASSET NO.	8

VISUAL EXAMINATION

MAINS ☒	PLUG ☒	FUSE ☒	CASE ☒
PASS ☒	FAIL ☐	WHY FAILED 	

MICROWAVE LEAKAGE	0	mW/cm2	☒	PASS	☐	FAIL
-------------------	---	--------	-------------------------------------	------	--------------------------	------

EFFICIENCY

INITIAL TEMP	16	oC
	↓	
FINAL TEMP	64	oC
TEMP RISE	48	oC

MICROWAVE POWER (WATTS)	800
WATER VOLUME (MLS)	275
TEMP RISE (oC)	48
HEATING TIME (SECONDS)	90
MICROWAVE OUTPUT (WATTS)	615
PASS ☒	FAIL ☐
WHY FAILED 	

OVERALL

PASS OR REASON FAILED	PASS
TESTED BY	M Dhoworo