

MICROWAVE TEST RECORD SHEET

DATE OF TEST	22/05/2026
APPLIANCE LOCATION	Barnswood Scout Camp
ASSET NO.	67

VISUAL EXAMINATION

MAINS ☒	PLUG ☒	FUSE ☒	CASE ☒
PASS ☒	FAIL ☐	WHY FAILED 	

MICROWAVE LEAKAGE	0	mW/cm ²	☒ PASS	FAIL ☐
-------------------	---	--------------------	--	-------------------------------

EFFICIENCY

INITIAL TEMP	12	°C
	↓	
FINAL TEMP	55	°C
TEMP RISE	43	°C

MICROWAVE POWER (WATTS)	700
WATER VOLUME (MLS)	275
TEMP RISE (°C)	43
HEATING TIME (SECONDS)	90
MICROWAVE OUTPUT (WATTS)	551
PASS ☒	FAIL ☐
WHY FAILED 	

OVERALL

PASS OR REASON FAILED	PASS
TESTED BY	M Dhomoro