

MICROWAVE TEST RECORD SHEET

DATE OF TEST

22/05/2026

APPLIANCE LOCATION

Barnswood Scout Camp

ASSET NO.

72

VISUAL EXAMINATION

MAINS ☒

PLUG ☒

FUSE ☒

CASE ☒

PASS ☒

FAIL ☐

WHY FAILED

MICROWAVE LEAKAGE

0 mW/cm2

☒ PASS

FAIL ☐

EFFICIENCY

INITIAL TEMP

13

oC



FINAL TEMP

60

oC

TEMP RISE

47

oC

MICROWAVE POWER (WATTS)

700

WATER VOLUME (MLS)

275

TEMP RISE (oC)

47

HEATING TIME (SECONDS)

90

MICROWAVE OUTPUT (WATTS)

602

PASS ☒

FAIL ☐

WHY FAILED

OVERALL

PASS OR REASON FAILED

PASS

TESTED BY

M Dhoworo